

Tel : 061-6305545

Fax: 061-6305546

No. : 10408-421 / 1

Office of
The Chief Executive
Dated: 07/01/2026.

1. Superintending Engr: (Op) MEPCO B/Nagar Circle.
2. Executive Engineer (Const) Divn: B/Nagar.

Subject: **SHUT DOWNS.**

Ref: 1-S.E (Op) B/Nagar NOC Letter No. 60-66 dated 02.01.2026.

2- XEN (Const) Divn: B/Nagar MEPCO letter No. 2792-94 dated 01.01.2026.

The following shut down as required by Executive Engineer (Const) Division B/Nagar 2025 for Area Planning at City Fort Abbas Feeder, 01 NO.200-KVA T-F at LTP Christian Colony Chishtian, erection of poles & stringing work 11kv Ind. City H/S, & Road widening Dualization of road from Bahawal Chowk to Haroonabad Bypass & Sadar Bazar Faqir Wali is hereby approved subject to publication in the important newspapers as well as prior information to all important / dedicated consumers duly confirmed in writing and their concurrence. In addition the announcement through loudspeakers of Mosques be made for the information of General Public. It is also requested to direct SSO Incharge of concerned Grid Station to implement the revised load shedding schedule strictly as directed by worthy GM (Op) MEPCO HQ Multan.

Sr. No.	Division	Sub Division	Grid Station	Name of 11 KV Feeder	Feeder Code	Date	Timings
1	B/Nagar	BWN-II	132-KV BWN-II	Rasheed Shaheed	119703	12.01.26 13.01.26 26.01.26 27.01.26	09:30 To 15:30
2		Model Town		Islam Shaheed	119705		
3		BWN 1st		Nazir Shaheed	119701		
4		BWN 1st		CTN Road	119704		
5		Model Town		Industrial	119702		
6		BWN 1st	132-KV BWN-I	Nizam Pura	000911	14.01.26	09:30 To 13:30
7		BWN 1st		City 2nd	000908		
8	Haroon Abad	FTB	132-KV Fort Abbas	City	27601	10.01.26 11.01.26	09:00 To 14:00
9				Fort	27605		
10	CTN	City CTN	66-KV Chishtian	Gulshan	25308	13.01.26,14.01.26 15.01.26,21.01.26 22.01.26	
11				Main Bazar	25307		
12			66-KV Buxan Khan	Sydan Wala	115103	26.01.26 to 29.01.26	
13				Buxhan Khan 1st	115101		
14				Buxan Khan 2nd	115102		
NOTE. Mr.M.Asif LS-I No.0319-9757352 & M.Hassan LS-II No.0300-9531778 & M.Ramzan LS-II No.0300-6823768 has been declared as Safety Supervisor for Implementing the all Safety Measure as per MEPCO SOP for this Shutdown, as informed by XEN RRE B/Nagar.							

NOTE. Mr. M. Asif LS-I No. 0319-9757352 & M. Hassan LS-II No. 0300-9531778 & M. Ramzan LS-II No. 0300-6823768 has been declared as Safety Supervisor for Implementing the all Safety Measure as per MEPCO SOP for this Shutdown, as informed by XEN RRE B/Nagar.

It must be ensured that the timings of the shutdown are observed strictly & the electricity supply is restored accordingly.

This issue with the approval of Chief Engineer (O&M) Distn. MEPCO Multan.

Note:- It must be ensured that LT line is not crossing the road and in case of any fatal/non-fatal accidents or any mishap occurred all responsibility will rest upon your shoulders.

Dy: Manager (O&M) Distn:
MEPCO Ltd. Multan

C.C.

- 1- General Manager (OP) MEPCO for information along with compensation Schedule in load shedding programme please.
- 2- Chief Engineer (O&M) Distn: for information as desired please.
- 3- S.E (GSO) MEPCO Multan.
- 4- Project Director (Const) MEPCO Multan.
- 5- Director (IT) MEPCO Multan for necessary action & uploading on website, please.
- 6- Dy: Manager M.P.C.C MEPCO Multan along with Compensation schedule in load shedding programme for Implementation & also to inform PIRC & load on Roshan Pakistan App. please.
- 7- Dy: Manager R.C Cell for information and necessary action.
- 8- XEN (Op) MEPCO B/Nagar, H/abad & Chistian Div with the advise to carry out Maintenance works on the said feeders during this approved shut down as desired by Competent Authority.
- 9- Addl: Manager P.R MEPCO H/Q Multan with the advice to arrange Publication in newspapers & announcement through Electronic media & send the press cutting of above shut down.
- 10- A.M. (C.O) O/O Staff Officer MEPCO HQ Multan for necessary action & uploading on website, please.
- 11- Mr. Muhammad Yaseen LS-I/ Safety Inspector (HSE) with the directions to monitor the above shut down and ensure the Implementantion of all Safety measures in true letter & Spirit as per MEPCO SOP.